

IN2P3 contribution to PIP-II

Longuevergne David

On behalf of PIP-II team at IJCLab



OUTLINE

- **What is PIP-II**
 - Technical and scientific overview
 - General status
 - Project schedule
- **IN2P3 contribution**
 - Motivations
 - Scope of contribution
 - Deliverables
 - State of the art
 - R&D and upgrade for PIP-II
- **Project management**
 - Technical Review Plan and Schedule
 - Local organization
 - Cost distribution
 - Risk analysis



PIP-II Mission

PIP-II will enable the world's most intense beam of neutrinos to the international LBNF/DUNE project, and a broad physics research program, powering new discoveries for decades to come.

PIP-II linac will provide: Beam Power

- Meeting the needs for the start of DUNE (1.2 MW proton beam)

Flexibility

- Upgradeable to multi-MW capability for LBNF/DUNE
- Compatible with CW-operations which greatly increases the linac output
- Customized beams for specific science needs
- High-power beam to multiple users simultaneously

Reliability


- Fully modernizing the front-end of the Fermilab accelerator complex

Courtesy of
Lia
Merminga



PIP-II Scope

Courtesy of
Lia
Merminga



800 MeV H⁻ linac

- Warm Front End
- SRF section

Linac-to-Booster transfer line

- 3-way beam split

Upgraded Booster

- 20 Hz, 800 MeV injection
- New injection area

Upgraded Recycler & Main Injector

- RF in both rings

Conventional facilities

- Linac Tunnel includes 2 empty slots
- Upgrade capability to 1GeV




WHAT IS PIP-II ?

Technical and scientific overview





PIP-II LINAC



 **Cryoplant**



Single Spoke
SSR1 X 2
16 Cavities
325 MHz



HWR

CDS





Single Spoke
SSR2 X 7
35 Cavities
325 MHz



Elliptical
LB650 X 9
36 Cavities
650 MHz



Elliptical
HB650 X 4
24 Cavities
650 MHz



833 MeV

516 MeV

177 MeV

32 MeV

10 MeV

2.1 MeV

Room Temperature

Superconducting



Courtesy of
Lia
Merminga

PIP-II is the world's highest energy and power CW proton linac, and the U.S. first accelerator project to be built with major international contributions

PIP-II Linac is technically complex, state of the art superconducting RF accelerator





SSR CRYOMODULES



Courtesy of
Lia
Merminga


	SSR1	SSR2
# CMs	2	7
Cavities per CM	8	5
Solenoids per CM	4	3
CM configuration c: cavities; s: solenoids	4x (csc)	SCCSCCSC
CM length (m)	5.2	6.5






WHAT IS PIP-II ?

General status




5.9 m




5.3 m

2023



6.5 m

2023




5.5 m

2021




9.9 m



Half Wave Resonator

$\beta=0.11$ $Q_0=0.85 \times 10^{10}$




Single Spoke

SSR1

$\beta=0.22$ $Q_0=0.82 \times 10^{10}$


Fabrication launched recently
First delivery end of 2021



Single Spoke

SSR2


$\beta=0.47$ $Q_0=0.82 \times 10^{10}$



Elliptical

LB650

$\beta=0.61$ $*Q_0=2.4 \times 10^{10}$



Elliptical

HB650


$\beta=0.92$ $*Q_0=3.3 \times 10^{10}$

✓ Performance validated


✓ Testing in progress Dates: component built



PIP-II IT : testing facility



17 MeV achieved




Courtesy of Lia Merminga



WHAT IS PIP-II ?

Project Schedule



SSR2 cryomodule on critical path



OUTLINE

- What is PIP-II
 - Technical and scientific overview
 - General status
 - Project schedule
- **IN2P3 contribution**
 - Motivations
 - Scope of contribution
 - Deliverables
 - State of the art
 - R&D and upgrade for PIP-II
- Project management
 - Technical Review Plan and Schedule
 - Local organization
 - Cost distribution
 - Risk analysis



- **Work in close collaboration with world-class accelerator laboratories**
 - Improve technical skills : joint designs, benefit from lessons learned. « Win-win » collaboration.
 - Improve project management skills : high-level project management requirements at Fermilab (QA/QC)
- **Be part of the development and construction of the world's highest energy and power CW proton linac**
 - Proof of high skills and experience in the construction of superconducting linac (Spiral2, XFEL, ESS, MYRRHA, ...). IJCLab has been approached by Fermilab
 - World-wide recognition
 - Involve and qualify European and French companies for production phase
- **Motivate and boost SRF R&D pursued at IN2P3**
 - Bring new collaboration opportunities
 - Upgrade IJCLab facilities in term of availability and reliability
- **Serve the international DUNE collaboration in which many French physicists, engineers and technician will be involved**



CONTRIBUTION DIVIDED INTO 2 PHASES :

- Prototyping (pre-production) phase (2020 – 2022) : aims at building components for the pre-production cryomodule and not meant to be installed on the accelerator
 - Joint design of accelerator components : implementation of lessons learned from both FNAL and IJCLab
 - Fabrication of accelerator components in both continents (when possible) : qualification of at least 2 manufacturers => mitigation of risks. For cavities (RI and Zanon), couplers (CPI, PMB), tuners (PSI).
 - Surface processing, testing and validation of accelerator components at FNAL and IJCLab
 - Final qualification at FNAL in horizontal cryostat (cavity+tuner+coupler)
- Production phase (2022-2026)
 - Upgrade of facilities at IJCLab (CV1250)
 - Implementation of lessons learned in joint final design
 - Support to fabrication follow-up of 33 cavities (for 6 cryomodules + 3 yield). 1 cryomodule procured by DAE.
 - Qualification and validation in vertical cryostat of the 33 cavities.
 - Shipping of cavities to FNAL

Done

Engaged
(end of 2021)

To be done
(2022)


Engaged
(end of 2023)

To be done
(2022 – 2026)



CAVITIES :

- **Prototyping Phase : 6 cavities built by 2 companies (Zanon and RI)**
 - o Support fabrication follow-up of 3 cavities
 - o Optimization of surface processing on 4 cavities
 - o Validation in vertical cryostat of 4 cavities
 - o Shipping of 4 cavities to FNAL
- **Production Phase: 33 cavities**
 - o Support fabrication follow-up of 33 cavities
 - o Validation in vertical cryostat of 33 cavities
 - o Surface re-processing of cavities at IJCLab ~ 25%
 - o Shipping of 33 cavities to FNAL




COUPLERS :

- **Prototyping Phase : 8 couplers**
 - o Procurement of 4 couplers (**Done in November 2020**)
 - o Shipping of 4 couplers to FNAL
 - o Support during coupler RF conditioning at FNAL
- **Production Phase : X**

TUNERS :

- **Prototyping Phase : 5 tuners**
 - o Procurement of 5 tuners (**Done in November 2020**)
 - o Validation in vertical cryostat of 5 tuners
 - o Shipping of 5 tuners to FNAL
- **Production Phase : X**





PROTOTYPING PHASE (2020 – 2022)



4 SSR2 Single Spoke Resonators

Fabrication follow-up, QC inspection
Surface preparation



5 SSR2 Cold Tuner

Procurement
Fabrication
QC inspection



RF validation in vertical cryostat of 4 cavities

@ IJCLab


Transport to FNAL



RF validation in horizontal cryostat

@ FNAL

Procurement
Fabrication
QC inspection
Transport to FNAL



4 SSR Power Coupler



PRODUCTION PHASE (2022 – 2026)



33 SSR2 Single Spoke Resonators

@ IJCLab

Fabrication follow-up,
QC inspection
Surface preparation



RF validation in vertical cryostat of 33 cavities + dedicated tuner

Transport to FNAL



RF validation in horizontal cryostat




@ FNAL



OUTLINE

- What is PIP-II
 - Technical and scientific overview
 - General status
 - Project schedule
- IN2P3 contribution
 - Motivations
 - Scope of contribution
 - Deliverables
 - **State of the art**
 - **R&D and upgrade for PIP-II**
- Project management
 - Technical Review Plan and Schedule
 - Local organization
 - Cost distribution
 - Risk analysis




Vacuum furnace




ISO 4 clean room

Cryogenic test hall for cryomodules



Assembly hall




Chemical etching lab (BCP only)



Helium liquefier



Vertical cryostat



+ Material science lab



- GXR
- SIMS
- Confocal microscope
- SEM (EDS, EBSD)
- SEY measurement

+ Other

- RRR measurement (Supratech)
- Conductivity (Supratech)
- TEM (Jannus Platform)




IN2P3
Les deux infinis




Double-Spoke OK for CM integration




- DSPK01 (CM1)
 - DSPK02 (CM2)
 - ◆ DSPK03 (CM5)
 - DSPK04 (CM5)
 - ▲ DSPK05
 - ▲ DSPK06 (CM1)
 - DSPK07 (CM2)
 - DSPK08 (CM3)
 - ▲ DSPK09
 - ◆ DSPK10 (CM4)
 - DSPK11 (CM3)
 - DSPK12
 - ▲ DSPK13
 - DSPK14
 - ◆ DSPK17 (CM4)
 - DSPK18
- P = 2W (4% dc)




Helmholtz coils not activated during cooling-down



- PIP-II specifications not conservative, very ambitious specifications ($Q_0 > 9E9$ @ $E_{acc} = 11.5$ MV/m, $E_{acc-min} = 13.7$ MV/m).
- Most of validated ESS cavities meet these specifications (14/16)
- Validation yield for production ESS cavities
 - ⇒ Reprocessing mainly due to field emission and induced quench
 - ⇒ Reprocessing for frequency tuning not considered





- 3 over 4 MYRRHA prototypes meet PIP-II specifications.

⇒ BSC03 surface processing not optimal

- R&D engaged during MYRRHA and to be pursued for PIP-II

⇒ Removal of flash BCP after furnace treatment (N2 Infusion-like process)

Checked

- ✓ Higher Qo
- ✓ Less steps in cavity life cycle
- ✓ Less risks

To be checked

- ✓ Frequency tuning possible after furnace treatment and without post-BCP?

⇒ Test of Nitrogen infusion/doping low frequency cavities (F<1.3 GHz)

Done

- ✓ Unsuccessful 1st test on 1.3 GHz elliptical cavity (IRFU)
- ✓ Furnace upgraded at IJCLab (N2 injection line)

To be done

- ✓ Qualify process on 1.3 GHz elliptical cavity
- ✓ Test on a MYRRHA cavity (352 MHz, 726 MHz and 1.3 GHz)




What kind of **R&D** and **upgrades** are integrated and necessary for PIP-II ?

	CAVITY	COUPLER	TUNER
Prototyping	Optimization of BCP process (rotational) <ul style="list-style-type: none"> - Improve surface state - Lower surface contamination - Improve homogeneity of material removal 	Mitigation of multipacting <ul style="list-style-type: none"> - Qualify efficiency of TiN coating during power conditioning (2 prototypes with TiN coating and 2 without) 	Optimization of switch limit system <ul style="list-style-type: none"> - Improve robustness - Use standard components
	Removal of flash BCP after furnace treatment <ul style="list-style-type: none"> - Improve Qo (doping effect) - Simplify cavity life cycle - Mitigate of risks 	Necessity of power conditioning ? <ul style="list-style-type: none"> - Study benefit of conditioning with / without bias - Simulate the loss of bias during operation 	Aging test at Nitrogen temperature <ul style="list-style-type: none"> - Simulate several years of operation - Qualify robustness of full system - Identify weak points and upgrade
	Optimization of magnetic shielding in cryomodule <ul style="list-style-type: none"> - Measure magnetic sensitivity of cavity - Evaluate impact of cooling conditions and magnetic hygiene 		
	Technology transfer of surface processing to industry <ul style="list-style-type: none"> - Work with companies and check compatibility of their facilities - Perform surface treatment at companies (BCP, furnace, ...) 		
Production	Upgrade of Supratech infrastructure <ul style="list-style-type: none"> - Improve reliability with new cryostat - Improve availability with upgraded helium supply chain 	Ponctual support (expertise) to FNAL team	
	Statistics <ul style="list-style-type: none"> - Analyze impact of surface processing on performances - Lessons learned/best practice - Build a model and address loss mechanisms 		

PROTOTYPING PHASE (2020 – 2022)

CV800 : In operation but not optimal for production




PRODUCTION PHASE (2024 – 2026)

CV1250 : Existing but not operational




- Drill pit
- Equip with platform and shields
- Cryogenic distribution
- C&C (PLC)
- RF system
- Vacuum systems





OUTLINE

- What is PIP-II
 - Technical and scientific overview
 - General status
 - Project schedule
- IN2P3 contribution
 - Motivations
 - Scope of contribution
 - Deliverables
 - State of the art
 - R&D and upgrade for PIP-II
- **Project management**
 - Technical Review Plan and Schedule
 - Local organization
 - Cost distribution
 - Risk analysis



- All reviews are common FNAL/IJCLab but driven by FNAL
- FDR and PRR for prototype components (cavity, coupler and tuner) are closed
- MRR to be done for cavity and coupler
- FDR for production components will be common for cavity, coupler and tuner, will happen after horizontal test and will close prototyping phase.
- IJCLab will support FNAL for PRR and MRR for production phase
- SAR1 defined as System Acceptance Review at IJCLab
- SAR2 defined as System Acceptance Review at FNAL

- RSR:** Requirements and Specification Review
- CoDR:** Conceptual Design Review
- PDR:** Preliminary Design Review
- FDR:** Final Design Review
- PRR:** Procurement Readiness Review
- MRR:** Manufacturing Readiness Review
- SAR:** System Acceptance Review (Partner deliverables)
- IRR:** Installation Readiness Review






★ **Current status of project**

PROTOTYPING PHASE


PRODUCTION PHASE





Design Bare Cavity





Design Tuner



Design Coupler



Dressed Cavity




 IN2P3 official contribution as described in PPD Part 2

IN2P3 could provide support on all activities (expertise)



IN-Kind IN2P3 contribution



Completion of CV1250 end of 2023



1. Between FNAL and IJCLab



- regular (almost weekly during very active period) technical meetings between Fermilab and IJCLab.
- Bi-weekly meeting (Technical coordinators of IJCLab and FNAL) : Status and Urgent Matters
- monthly “All partners” meeting involving Fermilab, DAE and IJCLab to exchange on technical advances specifically on Spoke Cryomodules (SSR1 and SSR2)
- **monthly reporting including delivery forecast, achievements of the month, near term milestones, issues and possible recovery actions and priorities for next reporting period**
- trimestrial coordination meeting named P2PEB (PIP-II Project Executive Board) involving all partners of the collaboration and serving as a forum to exchange on project updates (technical advances, project management, ...) and as an international configuration change board.
- yearly technical workshop aiming at exchanging between all partner’s experiences and lessons learned on specific topics decided by technical coordinators and a scientific committee.

2. Between IN2P3 and IJCLab

- Yearly review by IN2P3 direction (Entretien Annuel Projet) of project status, encountered difficulties, project forecast of following years.
- Communication on demand


3. Within IJCLab


- Weekly meeting with all work-package leaders: check status, actions, risks, schedule
- Yearly review by CEMAP : inform IJCLab direction about project status, difficulties, ...






Project Management Local Organization and human resources



 Work-package linked to deliverables



Project Management Local Organization and human resources






Project Management Local Organization and human resources

FTE HR COST

TOTAL (Permanents + CDD)	38.3	2 950 842.00 €
TOTAL (Permanents) hors CDD)	26.3	2 044 830.00 €

HR distribution over the years for PIP-II




Nom des personnes	Statut	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	Total (FTE)
Scientists - PIP-II												
D. Longuevergne	Responsable scientifique	0%	14%	42%	65%	65%	65%	50%	40%	30%	20%	3.91
H. Guler	Expertise conditionnement coupleurs			7%	10%	10%	10%	5%	5%	5%	5%	0.57
W. Kaabi	Conseil coupleur				5%	5%	5%	5%	5%	5%	5%	0.35
TOTAL (FTE)		0.00	0.14	0.42	0.65	0.65	0.65	0.50	0.40	0.30	0.20	3.91

Nom des personnes	Statut	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	Total (FTE)
Engineers - PIP-II												
P. Duchesne	Responsable technique + lot cavité		12%	35%	50%	70%	70%	85%	90%	90%	50%	5.52
N. Gandolfo	Responsable Lot Tuner			15%	35%	35%	35%	15%	10%	10%	5%	1.60
S. Wallon	Responsable Lot Coupleur			15%	25%	25%	25%	5%	5%	5%	5%	1.10
D. Reynet	Ingénieur Système		5%	10%	10%	10%	10%	10%	10%	10%	5%	0.80
V. Poux	Responsable Qualité IJCLab			10%	10%	10%	10%	10%	10%	10%	5%	0.75
S. Roset	Conception outillage/mécanique			5%	50%	30%	10%	25%	20%	10%		1.50
SUPRATECH												
T. Pépin-Donat	Opérateur four et planning SUPRATECH					5%	25%		15%	15%		0.60
L. Renard	Opérateur Salle blanche SUPRATECH					10%	30%		25%	25%		0.90
N. Bippus	Opératrice Salle Blanche SUPRATECH					10%	30%		25%	25%		0.90
F. Rabehasy	Opérateur Salle Chimie SUPRATECH					5%	25%		15%	15%		0.60
L. My Vogt	Opérateur Salle Chimie SUPRATECH					10%	30%		15%	15%		0.70
CRYOGENIC & RF Services												
F. Gallet	Opérateur Liquéfacteur + Upgrade CV1250	0%	0%	0%	0%	100%	180%	200%	160%	100%	0%	0.90
M. Pierens	Opérateur Liquéfacteur + Upgrade CV1250					25%	40%	50%	40%	5%		1.60
F. Chatelet	Gestion cryo Cryostat					10%	20%	20%	20%	20%		0.90
G. Mavilla	Instrumentation + gestion cryo Cryostat + upgrade CV1250					25%	40%	40%	40%	30%		1.75
D. Le Dréan	Opérateur RF Cryostat					10%	20%	20%	20%	20%		0.90
S. Blivet	Infrastructure upgrade CV1250					10%	20%	20%	10%			0.60
TBD	Ingénieur radio-protection						10%	10%				0.20
TBD	Ingénieur RF Upgrade CV1250					10%	10%	20%	10%	5%		0.55
CDD												
TBD	Contrôleur projet	0%	0%	0%	0%	0%	75%	325%	400%	325%	75%	3.00
TBD	Ingénieur qualité						25%	100%	100%	75%		3.00
TBD	Instrumentation + gestion cryo Cryostat + QC						25%	100%	100%	75%		3.00
TBD	Instrumentation + test RF + QC							25%	100%	100%	75%	3.00
TOTAL (FTE)		0.00	0.17	0.90	1.80	3.20	5.55	6.75	8.00	6.55	1.45	34.37



The project cost is estimated at 5.7 million euros including FTE (permanent and non-permanent staff). The personnel cost is about 3 million euros including 900 k€ of non-permanent staff.



- In 2018, 2019 and 2020 : real costs (spent)
- Between 2021 and 2025 : requested budget with margin between 15% and 50% depending on risks and confidence of cost estimation (Helium, infrastructures).
- Distribution optimized to smooth yearly budget
- Full cost and distribution to be revised each year before IN2P3 project review (EAP)
- For 2021, budget allocated is 390 k€



M&S

	+ 2018	+ 2019	+ 2020	+ 2021	+ 2022	+ 2023	+ 2024	+ 2025	+ 2026	Total général
Étiquettes de lignes										
+ WP1 management	16	13		14	29	29	29	29	29	187
+ WP2 Cavité	17	25	11	165	182	85	423	305		1214
+ WP3 Tuner		23	42	21	0	0				86
+ WP5 Coupler			370	35	0	0				405
+ WP6 Supratech (CV1250)				191	239	404				834
Total général	33	61	423	426	450	518	452	333	29	2725

Non permanent to be hired

	+ 2022	+ 2023	+ 2024	+ 2025	+ 2026	Total général
Étiquettes de lignes						
- WP1 management	43	172	172	172	43	601
IR QA&QC	21	86	86	86	21	300
IR Project Controller	21	86	86	86	21	300
- WP2 Cavité	15	77	123	123	31	368
2 CDD cavité (1 AI, 1 IE pour inspection et tests cryo)	15	77	123	123	31	368
Total général	58	248	294	294	74	969



STATUS OF RISK ANALYSIS:

On-going

- Step 1: Risk identification, integration in the project risk register
- Step 2: Risk assessment
- Step 3: Definition of actions for risk mitigation
- Step 4: Follow-up of preventive and corrective actions and risk control
- Step 5: Improve experience feedback (lessons learned)

Risks level definition

	Low Impact	Medium Impact	High Impact
Technical Impact	Somewhat sub-standard	Significantly sub-standard	Extremely sub-standard or KPP in jeopardy
	Can be repaired by the team	Can be repaired within IJCLab	Can be repaired only with external parties
Cost Impact	< 1% of project cost	1% - 5% of project cost	> 5% of project cost
	< 25 k€	25k€ - 100k€	> 100k€
Schedule Impact	< 2% of project duration	2 - 5 % of project duration	> 5 % of project duration
	<1 month	1 - 3 months	> 3 months

Risk criticality

	Low Impact	Medium Impact	High Impact
Very High. 64-100%	Medium	High	High
High 39-64%	Medium	High	High
Medium 21-39%	Low	Medium	High
Low 9-21%	Low	Medium	Medium
Very Low 0-9%	Low	Low	Medium



Preliminary analysis (systemic)

DESCRIPTION	Probability	Schedule impact (month)	Cost impact (k€)	P* schedule impact (months)	P* cost impact (k€)
Technical					
RF test forbidden due to ASN restrictions	5	6		0.3	0
Accident during BCP etching	5	2		0.1	0
Accident during cavity handling	5	1		0.05	0
Management					
Human resources not available due to other projects	25	1		0.25	0
Difficulties to hire temporary workers	25	3		0.75	0
Loss of a temporary worker (resignation)	25	3		0.75	0
funding lost because of delay in activities (yearly funding)	25	0	200	0	50
Cavity loss or damages during transportation to FNAL	1	1	150	0.01	1.5
Custom fees not waived on time because of incomplete procedure	10	0	50	0	5
External					
Increase of helium cost	50	0	50	0	25
Qualified vendors not available for production	10	6	0	0.6	0
More than 25% of production cavities have to be re-processed	50	4	50	2	25
Testing facilities not/partially available because of other projects	25	6	0	1.5	0
Clean room not/partially available because of other projects	25	6	0	1.5	0
CV1250 not operational	10	6	0	0.6	0

Risk evaluation

Risks	Schedule (month)	Cost (k€)
Systemic	6.41	81.5
Technical (cavity)	5.185	155.34
TOTAL	11.6	237

- Technical risks on cavity hold by FNAL.
- 3 critical risks identified :
 - Funding loss because of delays
 - Increase of helium cost
 - Re-processing rate of cavities
- Mitigation strategies:
 - Re-allocate budget within the year or anticipate expenses
 - Improvement of facilities (reduction of helium losses)
 - Coach and involve companies already in prototyping phase (under discussion with 2 companies involved in prototyping phase)



CONCLUSION (1)

- **IN2P3 will contribute significantly to PIP-II project in both prototyping and production phase**
 - Deliverables for prototyping phase (tuner and couplers) but not for production (since no TGIR funding).
 - Production phase consists in providing support (joint design), expertise (lessons learned) and service (cavity validation and shipping).
 - Full scope funded by IN2P3.
- **Motivations are numerous:**
 - Technical : Improve technical and project management skills. « Win-win » collaboration.
 - Scientific : Motivate SRF R&D pursued at IN2P3 and boost collaborations.
 - Political : Serve the international DUNE collaboration in which many French physicists involved.
- **IJCLab well positioned:**
 - FNAL is relying on IJCLab for validation of Spoke cavities in Europe (unique expertise and facilities).
 - Technical specifications for PIP-II SSR2 cavities are today met by most of ESS and MYRRHA cavities.
 - R&D program is defined to increase cavity validation yield and components reliability.
 - IJCLab can handle safely and successfully the cavity validation rate for production phase (~2 cavities/months) provided that current facilities are upgraded (Installation of new existing vertical cryostat CV1250).



CONCLUSION (2)

• Project management

- Communication between FNAL and IJCLab is well established, monthly report to be started soon
- PIP-II team at IJCLab is organized and sufficient to ensure completion of prototyping phase
- Hiring of non-permanent dedicated personnels will be required for production phase. QA engineer and project controller will be required as well as 1 technical staff for cavity QC (best 1 for cavity testing for risk mitigation).
- FNAL and IJCLab schedules are aligned and well defined. General schedule is ambitious but most of « pressure » is hold by FNAL (procurements).
- Schedule will tend to shift (sanitary crisis, ...)
- Total project cost estimated at 5.7 million euros for IN2P3 (3 millions for staff, 2.7 millions for M&S)
- Cost distribution has been smoothened to fit yearly IN2P3 funding capabilities.
- Margins (15%-50%) are included in total cost and refinement will be performed on a yearly basis.
- Funding profile is very restrictive (expiring every year) but re-allocation or anticipation is possible.
- Preliminary risk analysis outputs are acceptable in term of potential delays and extra cost.
- FNAL is holding most of technical risks (procurement).

• IJCLab team highly motivated and already highly involved in prototyping and R&D



Strengths:

- Team is well experienced in series production (ESS) of Spoke resonators
- Current facilities are fully compatible with PIP-II Spoke resonators
- Technology transfer (surface processing of Spoke resonator and power coupler) to industries with which a lot of projects/interactions are already going on

Weaknesses:

- Some facilities need to be upgraded (vertical cryostat) to handle efficiently the series production (risk mitigation).
- IN2P3 funding is tight and might have difficulties to ensure complete funding (non-permanent human resources + facilities upgrade)
- Profil of IN2P3 funding. Yearly funding will add uncertainties and difficulties to manage the project
- Too many key permanent staff: today human resources is sufficient but what about tomorrow in case of resignation?

Opportunities:

- Collaborate with Fermilab, one of the most experienced accelerator lab of the world, not only on PIP-II but also on R&D topics like Nitrogen doping/infusion.
- Collaborate with a lab very advanced in project managements methods
- Benefit from experience and lessons learned of the full collaboration
- Work on a world-class project with very high visibility
- Improve IJCLab's facilities for PIP-II and future projects.

Threats:

- On-going project ESS is delayed and could impact significantly PIP-II prototyping phase schedule
- Potential new projects (MYRRHA series production) could happen in the same period.
- Delays or extra cost due to export/import difficulties (VAT exemption)
- See risk analysis




BACK-UP SLIDES

- **Avancées projets :**
 - **PIP-II GROUNDBREAKING le 15 mars 2019**
 - **6 réunions de coordinations (P2PEB meeting : PIP-II Project Executive Board)**
 - **Revue DOE CD2 le 28 janvier 2020.**
 - **COVID-19 : retards conséquents sur le projet (CD-4 retardée de 15 mois à décembre 2028).**
 - **Été 2020 : retour de MESRI sur financement TGIR (PIP-II -> CEA, DUNE -> CNRS).**
 - **Revue CD2 IPR le 6 octobre 2020 (revue des contributions In-Kind)**
 - **Décembre 2020 : Ajustement final de la contribution IN2P3**
- **Avancées techniques :**
 - **CAVITE SSR2 :**
 - Novembre 2019 : Commande du Niobium par FNAL chez Ningxia
 - Novembre 2019 : Revue finale cavité (FDR) à FNAL avec IJCLab
 - Mars 2020 : Publication appel d'offre cavités prototypes (FNAL + IJCLab)
 - Octobre 2020 : Livraison Niobium après validation échantillons par FNAL (RRR + méca)
 - Octobre 2020 : Commande des cavités prototypes 3 pour IJCLab + 3 FNAL (FNAL)
 - Février 2021: Revue outillage cavité pour commande (IJCLab, FNAL)
 - **TUNER SSR2 :**
 - Novembre 2019 : Revue finale Tuner (FDR)
 - Janvier 2020 : Réception des 12 actionneurs piezo.
 - Mars 2020 : Réception cartouche SSR1 pour test vieillissement dans boîte à SAF.
 - En cours : CCTP en cours de finalisation
 - **COUPLEUR DE PUISSANCE SSR2 :**
 - Début 2020 : finalisation des simulations thermiques RF
 - Mai 2020 : Revue finale Coupleur (FDR)
 - Juillet 2020 : Publication appel d'offre pour 4 coupleurs prototypes (IJCLab)
 - Septembre 2020 : Réception de 2 offres.
 - Octobre 2020 : commande des 4 coupleurs prototypes (IJCLab)
 - Janvier 2021 : commande des 6 cavités prototypes (FNAL)
 - **ANALYSE DE RISQUE EN COURS**



Organization chart at FNAL





Detailed cost distribution

Somme de Cout (base+incertitude)	Étiquette									
	2018	2019	2020	2021	2022	2023	2024	2025	2026	Total général
Étiquettes de lignes										
WP1 management	16	13		14	72	200	200	200	72	788
Pre-production	16	13		14	29					72
mission	16	13		14	29					72
Travels+meeting organization (semaines)	16	13		14	29					72
Production				43	200	200	200	72		716
CDD				43	172	172	172	43		601
IR QA&QC				21	86	86	86	21		300
IR Project Controller2				21	86	86	86	21		300
mission					29	29	29	29		115
Travels+meeting organization (semaines)					29	29	29	29		115
WP2 Cavité	17	25	11	165	198	162	546	427	31	1582
Pre-production	17	25	11	165	102					321
mission				23	23					23
Fabrication follow-up of cavity and QC test (jours)				23	23					23
Equipment IJCLab	17	21		92						130
Fabrication follow-up of cavity and QC test (endos)				35	35					35
Tooling for pre-prod cavity preparation and test				58	58					58
Cavity design (simulation code)			6	6	6					6
RF components for vertical test (Amplifier, coupler, circ	17	3								20
Magnetic sensor for vertical test		12								12
Equipment Livrable	4	11	26							42
Cavity vacuum valves		2								2
Motors for moving coupler			14							14
RF feedthrough Qi et Qt and blank flange intermediate			11							11
RF feedthrough Qi et Qt and blank flange for final test				13						13
Cryogenic components for vertical test		2								2
Consommables				24	102					126
Cavity surface processing at IJCLab (BCP+Four+HPR)				14	41					54
Cavity validation in vertical cryostat (cryostat + hélium)				11	32					42
Transport FNAL					30					30

Somme de Cout (base+incertitude)	Étiquette										
	2018	2019	2020	2021	2022	2023	2024	2025	2026	Total général	
Production						96	162	546	427	31	1262
CDD						15	77	123	123	31	368
2 CDD cavité (1 AI, 1 IE pour inspection et tests cryo)						15	77	123	123	31	368
Equipment IJCLab								58			58
Tooling (duplicate)								58			58
Equipment Livrable						80					80
Cavity vacuum valves						25					25
RF feedthrough Qi and Qt						55					55
Consommables							85	366	305		755
Cavity surface reprocessing at IJCLab (reprocess + validation)								73	61		134
Cavity validation in vertical cryostat (cryostat + hélium)								158	131		289
Fabrication follow-up of cavity and QC test							85				85
Transport of cavity + tuner to FNAL (crate for cavity + transport)								135	113		248
WP3 Tuner				23	42	21					86
Pre-production				23	42	21					86
Equipment Livrable				23	42	15					80
Instrumentation piezo						12					12
Matériel fin de course								3			3
Tuner procurement (5)							37				37
Piezo actuator procurement for 5 Tuner						23					23
Specific screws for 5 tuners							5				5
Consommables								6			6
Aging test								6			6
WP5 Coupler						370	35				405
Pre-production						370	35				405
Consommables						370	35				405
Transport of coupler to FNAL								23			23
Coupler Procurement (4)							370				370
Outillage QC coupleur (transition type N-> guide d'onde)								12			12
WP6 Supratech (CV1250)						191	239	404			834
Production						191	239	404			834
Equipment IJCLab						191	239	404			834
Upgrade of IJCLab facilities (cryogenic lines for CV1250)						105	210				315
Upgrade of IJCLab facilities (infrastructure platform, shielding, C&C for CV1250)								375			375
Upgrade of IJCLab facilities (RF)							29	29			58
Upgrade of IJCLab facilities (vacuum components for CV1250)							86				86
Total général	33	61	423	426	508	766	746	628	102		3694



Human resources evaluation (SUPRATECH)

Prototyping Phase

Production Phase

4 cavités (6 tests)

33+8 cavités à tester (8 à reconditionner)

Type	Description	Semaines	FTE		Semaines	FTE
recep	1 semaine/cav + prep 4 semaines	8	19%		8	19%
BCP	0.5 semaine/cav + prep 4 semaines + test bare cav	11	26%		12	29%
Salle blanche	2 semaines/cav + prep 4 semaines	16	38%		20	48%
Four	0.5 semaine/ cav + 1 semaine	3	7%		5	12%
cryo	1 semaine/ test + prep 4 semaines	8	19%		25	60%
test RF	0.5 semaine/test + prep 4 semaines	6	14%		14.5	35%
montage	1 semaine/test + prep 4 semaines	10	24%		25	60%


SSR2

Cavity



- Integrated design team: Fermilab, IN2P3 and DAE
- RF design completed
- Niobium production at vendor completed
- Prototype jacketed cavity procurement in progress
- SSR1 Coupler power capability demonstrated at >20 kW;
 - procurement is in progress

Cryomodule

- Design in progress by Fermilab, DAE



Parameters	SSR2 v 3.1
Optimal beta β_{opt}	0.472
Aperture [mm]	40
Frequency [MHz]	325
Effective length $2\beta_{opt}\lambda/2$ [m]	0.436
E_{peak}/E_{acc}	3.51
B_{peak}/E_{acc} [mT/(MV/m)]	6.75
G [Ohm]	115
R/Q [Ohm]	305.2
E_{peak} [MV/m] @ 5 MeV	40.2
B_{peak} [mT] @ 5 MeV	77.4
Max energy gain [MeV]	5.0
Max gradient [MV/m]	11.47





SSR2 Single Spoke




- RF design done at Fermilab
- Collaborative mechanical design
FNAL/IPNO/BARC

- ✓ Material : Bulk Niobium
- ✓ $\beta = 0.472$
- ✓ $F_0 = 325$ MHz
- ✓ T : 2K
- ✓ Eacc : 11.5 MV/m
- ✓ Bpk/Eacc = 6.75 mT/MV/m
- ✓ Epk/Eacc = 3.5
- ✓ r/Q = 305 Ω
- ✓ G = 115

Jacketed Cavity




Bare Cavity





Frequency shift during manufacturing, processing & test






Summary

- For all multiphysics analyses presented here, there's a good correlation between the FEM results and the measurements (SSR1, MYRRHA or ESS cavities)
- The DFDP has been minimized and meets the TRS
- The LFD has been minimized but doesn't meet the TRS with a tuner stiffness of 30 kN/mm
- The longitudinal stiffness of the cavity slightly exceeds the TRS value
- The tuning sensitivity meets the TRS

	TRS Value	FDR model
Sensitivity to LHe pressure fluctuations of dressed cavity, Hz/mbar	< 25	-0.35
Lorentz Force Detuning coefficient, Hz/(MV/m)²	< 4	-4.73
Longitudinal stiffness, kN/mm	< 16	16.7
Tuning sensitivity, kHz/mm	> 250	308
<i>Leak check, kHz</i>	-	-190.5
<i>Cool down from 293K to 2K, kHz</i>	-	+456.8
<i>Trimming 1mm added on each side, kHz</i>	-	+289.4





Processing capabilities at IJCLab : SUPRATECH Platform






Current R&D on surface processing : MYRRHA Project

- No flash BCP after heat treatment



MYRRHA Simple Spoke Cavity






Preliminary cavity flow chart for cavity surface processing


Charge 1e Fermilab

SSR2 bare cavities processing and testing flow






4 PROTOTYPE CAVITIES TO PREPARE @ IJCLab



CAV N°1 Checking material removal (measurements, uniformity): Bulk BCP performed on the bare cavity with a dummy tank and return to the supplier for the tank integration




CAV N°1

Same preparation steps after bulk BCP

CAV N°2

CAV N°3

CAV FNAL





VTS test


CAV N°2 Bulk BCP performed on the jacketed cavity

CAV N°3

CAV FNAL



HPR cart





RF tuning



Upgrades for PIP-II : SSR2 prototype cavity processing

1. Improvement of BCP procedure

- How to have a better homogeneity of material removal ?
- How to avoid surface traces and white marks (coming from bubbles resting)





- Semi-rotational BCP bench (+/- 180°) at ~ 1 rpm
- Allow mixing of BCP mixture during the full process
- Avoid creation of bubbles
- Allow homogeneous water rinsing after acid draining






SSR2 Tuner

- Mechanical design completely done by FNAL
- Aging test of full system motor cartridge






SSR2 Tuner aging



	j1	j2	j3	j4	j5	j6	j7	j8	j9	j10	j11	j12	j13	j14	j15	j16	j17	j18	j19	j20	j21	j22	j23	j24	j25	j26	j27	j28	
	Setting up phase							Endurance phase							Regulation phase			Holding phase			End								
Visual inspection																													
Installation																													
Cool down																													
Endurance																													
Regulation																													
Holding																													
Warm-up																													
Idle																													


Summary

TRS parameter	Value	FDR results
Tuner passive stiffness, kN/mm	≥ 30	36.2
Slow tuner frequency range, kHz	≥ 130	157
Stepper motor resolution, Hz/step	≤ 9.5	3.7 (4.8 max)
Maximum force on the spindle system, N	1300	1293 (for 157 kHz)
Piezo tuner frequency range, Hz	≥ 700	1136
Piezo tuner frequency resolution, Hz	≤ 0.5	✓
Maximum operating force (each piezo capsule), N	2000	1863






SSR Coupler





Multipactor in window,
suppressing by bias,
11 kW, 20% refl., 90 dgr.



RF model (FNAL)

- RF design completely done by FNAL
- Mechanical design done by FNAL with some inputs from IJCLab : lessons learned from past experience (XFEL, ...)



Thermal model (FNAL)



SSR Coupler

- Thermal analysis performed in parallel at IJCLab with Ansys (HFSS/Mechanical) : S. Wallon



Work cases		1	2	2bis	2ter	3
295K thermal straps thermal conductance (4 straps / coupler)		No straps (no heat exchange)	0.124W/K	0.124W/K	0.24W/K	0.124W/K
Air flow		Off				On (2g/s)
Note about boundary conditions (BC)				Radiation to ambient BC adding 0.78W to ceramic		
Heat flow [W] for a whole model	at 2 K (i.e. cavity part at He temp)	Not relevant or useless	-0.172	-0.173	-0.176	-0.176
	at 5 K (thermal strap end x2)		-1.99	-2.00	-2.03	-2.03
	at 50 K (thermal strap end x2)		-9.96	-10.1	-10.7	-10.6
	at 295 K (thermal strap end x4)		12.1	11.4	12.8	8.08
	Tmax (K)		295	295	295	295
Tmin ceramic (K)	59	262.8	264.6	273.4	276.4	
Tmin ceramic (°C)	-214	-10	-8.6	0.3	3.2	
Tmax ceramic (K)		262.8	264.8	273.5	280.2	
Tmax ceramic (°C)		-10	-8.3	0.4	7.1	

No RF Power (static case)

Work cases		5	Fermilab's calc (Serguey Kazakov)
295K thermal straps thermal conductance (4 straps / coupler)		0.124W/K	0.124W/K
Air flow		On (2g/s)	On (3 g/s)
Heat flow [W] for a whole model	at 2 K (i.e. cavity part at He temp)	-0.218	-0.26
	at 2 K w/ extra load from radiation study	-0.500	-0.90
	at 5 K (thermal strap end x2)	-2.17	-2.54
	at 50 K (thermal strap end x2)	-11.2	-13.5
	at 295 K (thermal strap end x4)	5.26	4.7
Tmax (K)		335	345
Tmin ceramic (K)		281.1	
Tmin ceramic (°C)		8.0	
Tmax ceramic (K)		286.8	
Tmax ceramic (°C)		13.7	

With RF (nominal)

Work cases		6	7	8	8bis
295K thermal straps thermal conductance (4 straps / coupler)		0.124W/K			
Air flow		On (3g/s)			On (2g/s)
Heat flow [W] for a whole model	at 2 K (i.e. cavity part at He temp)	N/A		-0.260	no use
	at 2 K w/ extra load from radiation study			-0.542	
	at 5 K (thermal strap end x2)			-2.27	
	at 50 K (thermal strap end x2)			-11.4	
	at 295 K (thermal strap end x4)			4.17	
Tmax (K)		338	338	335	381
Tmin ceramic (K)		302.3	302.3	284.1	284.5
Tmin ceramic (°C)		29.2	29.2	11.0	11.3
Tmax ceramic (K)		304.9	304.9	290.8	291.3
Tmax ceramic (°C)		31.7	31.7	17.6	18.1

With RF (full reflection)


Conclusion, fulfillment of requirements

Electromagnetic parameter	Value	Y/N
Frequency, MHz	325	Y
Bandwidth($S_{11}<0.1$), MHz	> 1	Y
Average nominal operating power, kW (CW, @20% reflection)	11	Y
Design and Acceptance Testing power, kW (CW, full reflection, any phase)	12	Y
Loaded Q	5.05E+6 ± 25%	Y
Maximum HV bias, kV	± 5	Y
Ceramic window dielectric loss constant	< 1E-4	Y

Thermal parameter	Value	Y/N
Thermal intercepts (nominal), K	5 and 50	Y
Temperature at 5 K intercept, K	< 15	Y
Temperature at 35-50 K intercept, K	< 80	Y
Maximum 2K heat load, W	< 1.0	Y
Maximum 5K heat load, W	< 3.5	Y
Maximum 35-50K heat load, W	< 15	Y
Maximum ceramic flange temperature, K	< 325	Y
Antenna cooling media	Dry Air	Y
Air flow rate, g/s	< 3	Y
Max cooling air pressure drop, bar	< 1	Y
Air output temperature, K	< 323	Y

Mechanical Parameter	Value	Y/N
Input coaxial line aperture, mm	76.9	Y
Input coaxial line impedance, Ω	50	Y
Output coaxial line aperture, mm	72.9	Y
RF window	Single, RT	Y

Diagnostic		Y/N
Temperature sensors (per each coupler)	see description above	Y
E-probe current monitor	1	Y
Vacuum pressure gauge in proximity of the ceramic windows	1	Y
Bias current monitor	1	Y
Bias voltage monitor	1	Y
Air output flow monitor	1	Y



Fichier complet accessible sur ATRIUM : [ATRIUM-390229](https://atrium.cern.ch/record/390229)

Pre-Production Phase					
WP1 : Management	WP2 : Jacketed Cavity	WP3 : Fundamental Frequency Tuner	WP4 : Jacketed Cavity + FFT	WP5 : Fundamental Power Coupler	WP6 : Infrastructure
1.1 Project Management Documentation	2.1 Niobium Material Offsite	3.1 FFT Offsite	Cavity + FFT Validation in Vertical Cryo	5.1 FPC Offsite	6.1 Cavity Tooling
<ul style="list-style-type: none"> 1.1.1 Project Management Plan (PMP) 1.1.2 Quality Assurance Plan (QAP) 1.1.3 Risk Management Plan (RMP) 1.1.4 Project Planning Document (PPD) 	<ul style="list-style-type: none"> 2.1.1 Final Design & Reviews <ul style="list-style-type: none"> 2.1.1.1 Mechanical Design of BCRV 2.1.1.2 Drawings for Niobium 2.1.1.3 PDR for BCRV - PRR for HL 	<ul style="list-style-type: none"> 3.1.1 Final Design & Reviews <ul style="list-style-type: none"> 3.1.1.1 Mechanical Design of FFT 3.1.1.2 Drawings for FFT 3.1.1.3 PDR for FFT 	<ul style="list-style-type: none"> 4.1.1 Vertical Test Preparation <ul style="list-style-type: none"> 4.1.1.1 Assembly of Tower and Cavity on Crystal Tower 4.1.1.2 Preparation for cooling & instrumentation 4.1.1.3 Cooling Down of Crystal 	<ul style="list-style-type: none"> 5.1.1 Final Design & Reviews <ul style="list-style-type: none"> 5.1.1.1 Mechanical Design of FPC 5.1.1.2 Drawings for FPC 5.1.1.3 PDR-PRR for FPC 	<ul style="list-style-type: none"> 6.1.1 Inspection Cart 6.1.2 BCP Cart 6.1.3 HPR Cart 6.1.4 Lifting Tool 6.1.5 Weighing Device
1.2 Review Activity	2.1.2 Procurement	3.1.2 Procurement	4.1.2 Validation of Cavity	5.1.2 Procurement	6.2 Reception Area
<ul style="list-style-type: none"> 1.2.1 WP2 Review 1.2.2 WP3 Review 1.2.3 WP4 Review 1.2.4 WP5 Review 1.2.5 WP6 Review 	<ul style="list-style-type: none"> 2.1.2.1 Personnel Specification Dissemination 2.1.2.2 Receipt Test Dissemination 	<ul style="list-style-type: none"> 3.1.2.1 Mechanical Parts 3.1.2.2 Helium Reservoir 3.1.2.3 Pines Reservoir Reservoir 	<ul style="list-style-type: none"> 4.1.2.1 RF Conditioning at 4.2K Measurement 4.1.2.2 RF Conditioning at 2K Measurement 	<ul style="list-style-type: none"> 5.1.2.1 Personnel Specification Dissemination 5.1.2.2 Receipt Test Dissemination 5.1.2.3 Administrative Dissemination & Publication 5.1.2.4 Analysis and Selection of offers and PO 	<ul style="list-style-type: none"> 6.2.1 Dimensional Checking 6.2.2 Visual Inspection tool 6.2.3 VNA 6.2.4 Alignment checking tool 6.2.5 T, H and P measurement
	2.1.3 Manufacturing	3.1.3 Manufacturing	4.1.3 Validation of FFT	5.1.3 Manufacturing	
	<ul style="list-style-type: none"> 2.1.3.1 QC at JCLab Manufacturer 2.1.3.2 Review of Manufacturing Dissemination 	<ul style="list-style-type: none"> 3.1.3.1 Mechanical Parts 3.1.3.2 Helium Reservoir 3.1.3.3 Pines Reservoir Reservoir 	<ul style="list-style-type: none"> 4.1.3.1 Validation of Helium 4.1.3.2 Validation of Pines Reservoir 	<ul style="list-style-type: none"> 5.1.3.1 Manufacturing Resource Review 5.1.3.2 Manufacturing Follow-up 5.1.3.3 Transportation & Delivery at UCLab 	
	2.2 Jacketed Cavity Offsite	3.2 FFT @ IJCLab	4.1.4 Cryostat Warming up & Disassembly	5.2 FPC @ IJCLab	6.3 Chemical Etching Lab
	<ul style="list-style-type: none"> 2.2.1 Final Design & Reviews <ul style="list-style-type: none"> 2.2.1.1 Mechanical Design of JCRV 2.2.1.2 Drawings for JCRV 2.2.1.3 PDR for JCRV - PRR for JCRV 	<ul style="list-style-type: none"> 3.2.1 Site Acceptance Review (SARI) <ul style="list-style-type: none"> 3.2.1.1 Reservoir 3.2.1.2 Room Temperature Mechanical Checks 3.2.1.3 Room Temperature Electrical Checks 3.2.1.4 Review of Manufacturing Dissemination 	<ul style="list-style-type: none"> 4.1.4.1 Warming up to Room Temperature 4.1.4.2 Disassembly of Cavity and FFT 	<ul style="list-style-type: none"> 5.2.1 Site Acceptance Review (SARI) <ul style="list-style-type: none"> 5.2.1.1 Assembly 5.2.1.2 Room Temperature Mechanical and Leak Checks 5.2.1.3 Room Temperature RF Checks 5.2.1.4 Review of Manufacturing Dissemination 	<ul style="list-style-type: none"> 6.3.1 US Bath 6.3.2 Piping & Adaptors 6.3.3 BCP Mixture 6.3.4 Water Cooling System 6.3.5 Temperature sensors
	2.2.2 Procurement	3.2.2 Aging Test of SSR1 Cartridge	4.2 Cavity + FFT Shipping	5.2.2 Cleaning and Assembly	6.4 Clean Room
	<ul style="list-style-type: none"> 2.2.2.1 Personnel Specification Dissemination 2.2.2.2 Receipt Test Dissemination 	<ul style="list-style-type: none"> 3.2.2.1 Preparation of Test 3.2.2.2 Cryogenic Test 3.2.2.3 Reporting on Test Results 	<ul style="list-style-type: none"> 4.2.1 Preparation for Shipping <ul style="list-style-type: none"> 4.2.1.1 Design of Transportation Crates 	<ul style="list-style-type: none"> 5.2.2.1 Preparation for Cleaning 5.2.2.2 Cleaning & Assembly & Packing of Cold End 	<ul style="list-style-type: none"> 6.4.1 ISO4 area 6.4.2 HPR Unit 6.4.3 Vacuum Pumps 6.4.4 Leak Detector

Fichier complet accessible sur ATRIUM : [ATRIUM-390229](https://atrium.cea.fr/atrium-390229)